

DBE/SWaM Opportunity Calendar

Sorted by RFP Issue Date

Awarded to DBE

Awarded to SWaM

No	Contract Name	Contract No	SOW Date	Opp Sess Date	RFP Issue Date	Pre-Bid Date	Bid Due Date	Award Date	Awarded To
01	Demolition - ROW Houses	I495-00-C-087	6/11/08		TBD		TBD	TBD	
02	Toll Gantries (Erection)	I495-00-C-130			TBD		TBD	TBD	
03	Lightweight Sound Walls	I495-00-C-149			10/9/09		10/21/09	Nov 09	
04	Deep Storm Sewer (Macerich)	I495-00-C-123	2/26/09		TBD		TBD	TBD	Baldwin Contracting and Development, Inc.
05	Bridge (Section 3 - Pedestrian)	I495-00-C-138	5/11/09	5/26 AM	8/28/09		9/25/09	Nov 09 (w2)	
06	Pipe Jack and Bore, Section 4 (CM to C	I495-00-C-144A	2/6/09	11/11/08	7/21/09		7/31/09	9/25/09	E. Anne Jackson, Inc.
07	Pipe Jack and Bore, Section 4 (CM to C	I495-00-C-144B	2/6/09	11/11/08	7/21/09		7/31/09	10/6/09	Atlantic Underground, Inc.
08	Pipe Jack and Bore, Section 4 (CM to C	I495-00-C-144C	2/6/09	11/11/08	7/21/09		7/31/09	10/1/09	Loudoun Tunneling
09	MOT Services	I495-00-C-139	5/11/09	6/1/09	7/7/09		7/21/09	N/A	Fluor-Lane
10	Final Drainage - Section 5	I495-00-C-145	7/31/09	8/5/09	8/19/09		9/2/09	10/28/09	A A Group, Inc.
11	Final Drainage - (Section 1 & 2)	I495-00-C-146	8/14/09	Conf Call	TBD pending NDC		TBD	TBD	
12	MSE Walls (erect)	I495-00-C-080	5/4/09	5/14/09	6/8/09		6/30/09	Oct 09 (w3)	Geoconstructors, Inc.
13	Bridge Conduits	I495-00-C-128	5/11/09	CC 5/26 PM	6/5/09		6/19/09	9/10/09	Fippo Construction Company
14	Spreading Aggregate	I495-00-C-140	5/29/09		TBD		TBD	TBD	Fluor-Lane
15	Final Drainage - Sections 3 & 4	I495-00-C-142	6/18/09		6/24/09		7/8/09	7/20/09	A A Group, Inc.
16	Waterline Relocation (Falls Church)	I495-00-C-134	4/15/09		4/15/09		6/5/09	7/17/09	Fippo Construction Company
17	Wet Utilities - Segment 3 (Area 3)	I495-00-C-124	3/12/09		6/8/09		6/29/09	10/12/09	William A. Hazel, Inc.
18	Pipe Culvert Rehabilitation	I495-00-C-127	4/15/09		6/2/09 10/30/09		6/23/09 11/18/09	Dec 09 (w1)	
19	Concrete Sawing	I495-00-C-131			5/20/09			5/11/09	East Coast Concrete
20	Concrete Sawing	I495-00-C-132			5/11/09			6/8/09	Concrete Technology
21	Retaining Walls (Soil Nail)	I495-00-C-136	5/8/09		5/15/09		6/15/09	10/1/09	Tricor Construction, Inc.
22	Asphalt Paving	I495-00-C-031			Jun 09	Subcontracting opportunities available		9/18/08	Virginia Paving Company
23	Permanent Signs (Phase VIII)	I495-00-C-129	10/23/09		Nov 09		Nov 09	Dec 09	
24	Tolling & TMS System	I495-70-C-030	May 09 (w3)	6/9/09	July 09 (w2)	Subcontracting opportunities available		12/20/07	TRANSURBAN USA INC
25	Sanitary Sewer	I495-00-C-126	4/15/09		4/30/09		5/28/09	7/17/09	William B. Hopke Co., Inc.
26	Drainage (Section 2)	I495-00-C-133	4/15/09		4/27/09		5/14/09	6/26/09	A & M Concrete Corporation
27	Retaining Walls (Post & Panel)	I495-00-C-135A			4/27/09		5/15/09	7/30/09	Schnabel Foundation Company
28	Retaining Walls (Post & Panel)	I495-00-C-135B			4/27/09		5/15/09	8/24/09	New Look Construction, Inc.
29	Retaining Walls (Posts)	I495-00-C-120A	2/6/09	N/A	2/25/09	N/A	3/20/09	7/21/09	Schnabel Foundation Company
30	Retaining Walls (Panels)	I495-00-C-120B	2/6/09	N/A	2/25/09	N/A	3/20/09	7/23/09	New Look Construction, Inc.
31	Pipe Jack & Bore (Area 1 & 2)	I495-00-C-122A	2/6/09		2/20/09	N/A	4/10/09	5/21/09	E. Anne Jackson, Inc.
32	Pipe Jack & Bore (Area 1 & 2)	I495-00-C-122B	2/6/09		2/20/09	N/A	4/10/09	6/24/09	Loudoun Tunneling
33	Water Main Relocation-Segment 2	I495-00-C-117	1/23/09	2/3/09	2/19/09	3/25/09	3/25/09	Aug 09 (w2)	William A. Hazel, Inc.
34	Drilled Shafts (Phase VIII)	I495-00-C-119	2/4/09	N/A	2/13/09	N/A	3/13/09	5/26/09	Seaboard Foundations
35	Bridges (Section 5)	I495-00-C-116	1/19/09	Feb 09 (w1)	2/6/09	2/17/09	2/27/09	6/11/09	Fippo Construction Company
36	20" Water Line - Chain Bridge	I495-00-C-098	1/16/09	TBD	2/3/09		Feb 09 (w3)	2/27/09	A & M Concrete Corporation
37	Storm Drainage - Area 3 Phase 1 (Box Culvert)	I495-00-C-112A	4/11/08	4/29/08	1/26/09	2/10/09	2/23/09	7/17/09	W G Construction
38	Storm Drainage - Area 3 Phase 1 (Pipe)	I495-00-C-112B	4/11/08	4/29/08	1/26/09	2/10/09	2/23/09	5/20/09	Baldwin Contracting and Development, Inc.
39	Box Culverts - Phase VIII	I495-00-C-111	4/11/08	4/29/08	1/16/09	1/27/09	2/11/09	Mar 09 (w2)	W G Construction
40	Janitorial Services	I495-00-C-113	N/A	N/A	1/16/09	1/23/09	1/30/09	4/15/09	Feg's Services
41	Bridges (Phase VIII)	I495-00-C-048	11/26/08	Not Held	12/10/08	12/18/09	1/20/09	3/12/09	Pioneer Contracting Company, Inc.
42	Water Main Relocation - Segment 1 (Area 1)	I495-00-C-037	4/11/08 11/20/08	Not Held	12/5/08	12/19/08	1/22/09	4/16/09	William A. Hazel, Inc.
43	Pipe Jack & Bore (Sect 6 & 7)	I495-00-C-066A	4/11/08	4/29/08 11/11/08	11/14/08		12/5/08	3/11/09	E. Anne Jackson, Inc.
44	Pipe Jack & Bore (Sect 6 & 7)	I495-00-C-066B	4/11/08	4/29/08 11/11/08	11/14/08		12/5/08	3/23/09	Atlantic Underground, Inc.
45	Concrete Recycling	I495-00-C-068	6/11/08	7/1	11/12/08	N/A	12/4/08	4/15/09	DevCon, Inc.
46	Box Culverts (Section 5)	I495-00-C-105A	4/11/08	4/29/08	11/7/08	11/20/08	12/9/08	Feb 09	W G Construction
47	Pipe (Section 5)	I495-00-C-105B	4/11/08	4/29/08	11/7/08	11/20/08	12/9/08	Feb 09	A A Group, Inc.
48	Bridge Deck Grooving	I495-10-C-075	8/18/08	9/4 @ 1130	9/30/08		10/17/08	12/22/08	Dot Diamond Core Drilling, Inc.
49	Comm/Lighting/Electrical	I495-60-C-038	6/5/08	6/30/08	9/26/08	10/9/08	1/30/09	7/17/09	Chesapeake Electrical Systems, Inc.
50	Steel Girder Welded Studs	I495-20-C-073	6/4/08	6/13	9/8/08		9/26/08	10/27/08	Veterans Steel Solutions, LLC
51	Bridges (Section 7) Jones Branch & Dulles Toll Rd.	I495-00-C-042	6/27/08	7/30	8/18/08		10/10/08	4/11/09	D W Lyle Corporation
52	Bridges (Section 7) Lewinsville Rd.	I495-00-C-108	6/27/08	7/30	8/18/08		10/10/08	4/9/09	Martins Construction Corp.
53	Box Culverts (Sect. 3&4)	I495-00-C-065A	4/11/08	4/29	7/25/08		8/19/08	11/20/08	Chevy Chase Construction, Inc.
54	Pipe (Sect 3 & 4)	I495-00-C-065B	4/11/08	4/29	7/25/08		8/19/08	12/22/08	A A Group, Inc.
55	Steel Girder Painting	I495-20-C-077	6/4/08	6/13	7/14/08		7/25/08	10/6/08	Coatings & Painting, LLC
56	Seeding (Perm) *	I495-00-C-069	4/23/08	5/9	6/27/08		7/11/08	11/20/08	Commercial Seeding, Inc.
57	Seeding (Temp)	I495-00-C-100	4/23/08	5/9	6/27/08		7/11/08	9/9/08	Valley Green Landscaping, Inc.
58	Drilled Shafts	I495-00-C-046	4/16/08	4/21	6/26/08		7/29/08	9/16/08	Dominion Caisson
59	Geotechnical Testing & Analysis Services	I495-90-S-016	5/9/08	5/27	6/20/08		6/27/08	8/14/08	Aver Technologies
60	Fencing (ROW & Bridges)	I495-00-C-064	4/23/08	5/9	5/30/08		6/20/08	10/16/08	Hercules Fence Co., Inc.
61	Demolition - Bridges	I495-00-C-086	4/16/08	4/29/08	5/30/08		6/27/08	N/A	Fluor-Lane
62	Guardrail	I495-20-C-072	3/28/08	4/8 @ 10A	5/12/08		6/3/08	9/29/08	Long Fence
63	Minor Site Concrete	I495-10-C-067	4/4/08	4/10 @ 10A	5/7/08		6/4/08	10/2/08	Tavares Concrete Company, Inc.
64	SIP Decking (install)	I495-20-C-074	4/16/08	4/21	5/5/08		6/4/08	1/14/09	Veterans Steel Solutions, LLC
65	Underdrains	I495-00-C-083	3/28/08	4/8 @ 2P	4/11/08		5/1/08	9/10/08	Connally Contracting Corp.
66	Concrete Pavement Breaking	I495-00-C-070	3/27/08	4/7 @ 130P	4/9/08		4/23/08	7/23/08	Atlantic Breakers Corp.
67	Trucking Services A	I495-00-T-202	N/A		3/26/08		4/16/08	10/1/08	La Terre Enterprises, Inc.
68	Trucking Services B	I495-00-T-203			3/26/08		4/16/08	11/21/08	J. D. Littlejohn, Inc.
69	Trucking Services C	I495-00-T-204			3/26/08		4/16/08	Jan 09 (w4)	K & M Enterprises, Inc.
70	Clear & Grub & Demolition (Soundwalls)	I495-00-C-063	N/A		3/4/08		3/21/08	4/8/08	Angler Construction Company
71	Reinforcing Steel (F&I) A Areas 1 & 2	I495-20-C-044A			2/12/08		3/1/08	10/21/08	Interlock Steelworkers, Inc.
72	Reinforcing Steel (F&I) B Areas 3 & 4	I495-20-C-044B			2/12/08		3/1/08	2/18/09	Prince Construction Company, Inc.